



UNIVERSITY OF SCIENCE AND TECHNOLOGY OF SOUTHERN PHILIPPINES  
Alubijid | Balubal | Cagayan de Oro | Claveria | Jasaan | Oroquieta | Panaon | Villanueva

OFFICE OF THE BIDS AND AWARDS COMMITTEE I

## BID FORM (BILL OF QUANTITIES)

NAME OF THE PROJECT : **RE-BIDDING FOR THE PROPOSED CONSTRUCTION OF MOVABLE MODULAR MANUFACTURING ENGINEERING TECHNOLOGY (MET) LABORATORY AT USTP-CDO CAMPUS CY 2024**

APPROVED BUDGET OF CONTRACT : **TWO MILLION FOUR HUNDRED THOUSAND PESOS AND 00/100 (P2,400,000.00)**

BRIEF DESCRIPTION : **CONSTRUCTION OF MOVABLE MODULAR MANUFACTURING ENGINEERING TECHNOLOGY (MET) LABORATORY AT USTP-CDO CAMPUS CY 2024**

SOURCE OF FUND : **IGI CY 2024**

CONTRACT DURATION : **SIXTY (60) CALENDAR DAYS**

ITEM NO.	DESCRIPTION/SPECIFICATIONS	QTY	UNIT	UNIT PRICE	AMOUNT
<b>A. GENERAL REQUIREMENTS</b>					
B.9	Mobilization and Demobilization	1.00	l.s.	P	P
B.7	Occupational Safety and Health	1.00	l.s.	P	P
<b>B. EARTHWORKS</b>					
803(1)a	Excavation (common soil)	38.30	cu.m	P	P
<b>C. PLAIN AND REINFORCED CONCRETE WORKS</b>					
903(2)	Formworks	39.40	sq.m.	P	P
901(1)	Lean Concrete	21.20	cu.m.	P	P
902(1)b	Reinforcing Steel of Reinforced Concrete Structures (Deformed)	1,490.00	kgs.	P	P
900(1)a1	Concrete Works	35.60	cu.m.	P	P
<b>D. FINISHING AND OTHER CIVIL WORKS</b>					
1047(3)a	Headed Anchor Bolt w/ Nuts and Washer	96.00	pcs.	P	P
1045(1)b	Hollow structural steel pipes HSS PIPE 7" X 0.188" (d=7" and t=0.188")	680.10	kgs.	P	P
1045(1)d	2.5"X2.5"X1/4" Angle Bar	1,815.00	kgs.	P	P
1045(1)e	2"X2"1/4" Angle Bar	1,238.66	kgs.	P	P
1045(1)f	1.5"X4" Channel	2,175.10	kgs.	P	P
1047(b)	12MM Sagrods	168.21	kgs.	P	P
1047(4)	16 MM Plain Bar Cross Bracing	75.94	kgs.	P	P

ITEM NO.	DESCRIPTION/SPECIFICATIONS	QTY	UNIT	UNIT PRICE	AMOUNT
1047(6)	16mm thick Metal Accessories base Plate (BPL)	738.61	kgs.	P	P
<b>E. ARCHITECTURAL WORKS</b>					
1014(b)2	Roofing works (RIB TYPE G.I. SHEETS (0.5mm, 12FTX1M) and (0.5mm, 10FTX1M)	253.00	sq.m.	P	P
1038	PU Insulation	253.00	sq.m.	P	P
1046(2a)	Drywall Partition	92.00	sq.m.	P	P
1046(2b)	Rib Type Wall Panel (0.376m x 8ft 0.50mm thk)	180.00	sq.m.	P	P
<b>F. DOORS AND WINDOWS</b>					
1009(1)a	1.00m. X 1.20m Jalousie Window	21.60	sq.m.	P	P
1007(1)a	2.10 X 1.00m. Hollow Core Flush Door	2.10	sq.m.	P	P
1007(1)b	2.10m X 1.00m. Hollow Core Steel Door	9.60	sq.m.	P	P
1007(1)c	2.40m. X 3.00m. Hollow core Steel Sliding Door	7.20	sq.m.	P	P
<b>G. ELECTRICAL WORKS</b>					
1103(1)a	Flourescent Lighting Fixture	24.00	set	P	P
1102(1)b	3.5 mm - 5.5 mm THHN Electrical Wire	4.00	boxes	P	P
1102(1)c	30 mm - 60mm THHN Electrical Wire	25.00	l.m.	P	P
1101(15)	Simplex Convenience Outlet	3.00	pcs.	P	P
1101(15)a	Duplex Convenience Outlet	4.00	pcs.	P	P
1101(1)a	20A Circuit Breaker	2.00	pcs.	P	P
1100(11)	Junction Box and Utility Box	20.00	pcs.	P	P
1101(34)	Switches	3.00	sets	P	P
1101(35)	Industrial Outlet	20.00	pcs.	P	P
1101(36)	350A Circuit Breaker	1.00	pc.	P	P
1102(1)	3/4" dia. Flexible Conduit	4.00	rolls	P	P
1102(2)	1 1/2" dia. PVC Conduit PIPE	2.00	lengths	P	P
1102(3)	(90mm) dia. PVC Conduit for Main Feeder Wire	3.00	lengths	P	P
1102(4)	Entrance Cap	1.00	set	P	P
1102(5)	24 Branch 2 Pole Main Panel Board	1.00	set	P	P
					P

Total Bid Price in Figure: \_\_\_\_\_

Total Bid Price in Words: \_\_\_\_\_

Name and Signature of Bidder: \_\_\_\_\_

All bid proposals must be sealed in envelopes properly labeled and submitted to this University on or before the deadline of submission of bids, **NOVEMBER 05, 2024, 09:30 A.M.** at the Procurement Services, 2nd Level Gymnasium Lobby, University of Science and Technology of Southern Philippines, C.M. Recto Ave., Lapanan Cagayan de Oro City.

The University of Science and Technology of Southern Philippines assumes no responsibility whatsoever to compensate or indemnify bidders for any expenses incurred in the preparation of the bid. The USTsP neither assumes any obligation for whatsoever losses that the bidders may incur in the preparation on their bids nor guarantee that an award will be made.



**ATTY. JONATHAN S. OCHE**<sup>frj</sup>  
BAC I Chairperson